South Dakota Department of Veterans Affairs
Soldiers & Sailors Bldg.
425 E. Capitol Avenue
Pierre, SD 57501-3100
Phone 605.773.3269
Fax 605.773.5380

Sioux Falls Claims Office
2501 W. 22nd Street
Sioux Falls, SD 57105-1305
Phone 605.333.6869
Fax 605.333.5306

http://vetaffairs.sd.gov

DATE: January 8, 2018

TO: Senator Larry Tidemann, Chair Joint Appropriations Committee
Representative David Anderson, Vice Chair Joint Appropriations Committee
Joint Appropriations Committee Members

FROM: Larry Zimmerman, SDDVA Secretary

SUBJECT: Status Report on Michael J. Fitzmaurice State Veterans Home

Total federal grant award is $23.6 Million. Total expended through December 31, 2017, is $22.8 Million.

We have faced a lot of challenges in the bid for the new maintenance shop. Bids came in way over budget and we were forced to rebid the project three times. Scull Construction has been awarded the bid at a cost of $648,000. Plans are for the project to be completed by June 1, 2018.

cc: Marty Guindon, Auditor General
Liza Clark, Bureau of Finance and Management